



Sweetheart Alley Sanitary Sewer Replacement

MAJOR MILESTONES

- Replacement of +/-50 LF of wastewater main within Sweetheart Alley and tie-over of one (1) existing private service connection to the new main
- Coordination with other service providers on potential conflicts and relocations of utilities



Installation of new wastewater pipe within Sweetheart Alley, between Washington Ave & Jefferson Ave



Trench excavation and shoring - Excavations down to existing wastewater pipe are approximately 10' deep.

UPCOMING WORK

- Ongoing outreach and communication to property owners and stakeholders
- Closure of Jefferson Avenue at the alley, between East 4th & 5th Streets, beginning 9/11
- Begin replacement of storm drain within Sweetheart Alley
- Replacement of wastewater main within Jefferson Avenue
- Upcoming change in traffic pattern in Lincoln Avenue



Existing service lateral prior to reconnection. The majority of the existing wastewater main and private service pipes are made of clay.

TIMELINE

Block A (Washington Avenue to Jefferson Avenue) Improvements
 Jefferson Avenue Closure
 Block B (Jefferson Avenue to Lincoln Avenue) Improvements
 Lincoln Avenue Improvements

	Sept	Oct	Nov	Nov
Block A (Washington Avenue to Jefferson Avenue) Improvements				
Jefferson Avenue Closure				
Block B (Jefferson Avenue to Lincoln Avenue) Improvements				
Lincoln Avenue Improvements				



TARGET COMPLETION DATE: November 2023

CONSTRUCTION BUDGET: \$1,800,000